	2283561			University of Washington/McKinstry	2,297,431.00		PO 21349144 & 21349145	1x Power PRO2700 UPS		Commission DUE		Rep #1	\$ 68,922.93			Rep #2	\$ 68,922.93			
	Invoice #	Assumed Date	Payment Due	Customer Name	Amount	Sales Tax	Total Paid	Date Paid	Outstanding	% of Total PO	Total Comission Due	Customer Name	Date Commission Paid		Commissions waiting to be paid	Customer Name		Date Commission Paid	Commission amount paid	Commissions waiting to be
x	\$ 2,484,013.00	1/5/2022	60	30% Down Payment on Purchase Order	\$ 689,229.30		\$ 689,229.30		\$ -		\$ 20,676.88					Agile Power	\$ 20,676.88		\$ -	20,676.88
		July 15 2022		20% Due after Successful FAT	\$ 459,486.20				\$ 459,486.20	20%	6 \$ 13,784.59	Challenge Technology	-	\$ -	\$ 13,784.59	Agile Power	\$ 13,784.59		\$ -	13,784.59
		July 28 2022		15% upon notification to Shipment	\$ 344,614.65				\$ 344,614.65	159	6 \$ 10,338.44			\$ -	\$ 10,338.44	Agile Power	\$ 10,338.44		\$ -	10,338.44
x		September 16 2022		15% upon Delivery to Site	\$ 344,614.65				\$ 344,614.65	159	6 \$ 10,338.44			\$ -	\$ 10,338.44	Agile Power	\$ 10,338.44		\$ -	10,338.44
		October 27 2022		20% at Handover	\$ 459,486.20				\$ 459,486.20	20%	§ 13,784.59	Challenge Technology		\$ -	\$ 13,784.59	Agile Power	\$ 13,784.59		\$ -	13,784.59
×																				
×																				
×																				
	Total				\$ 2,297,431.00		\$ 689,229.30		\$ 1,608,201.70	100%	68,922.93			0.00	68,922.93		\$ 68,922.93		0.0	68,922.93